

		Pre Delivery	Inspection -	Checklist	
Model:		Madison 300	VIN:		
Dealer:			Engine no.:		
Place:			Battery no.:		
Assembly	No	Check	•	Notes	Remarks
VIN / Engine no.	1	Check VIN/engine number on the vehicle and in the documents			
Battery	2	Check voltage/recharge		Min. 12.5 V, ow. recharge	
Fuel	3	Fill some fuel		Min. for test ride	
Aesthetic inspection	4	Visual inspection of all visible parts for optical defects/gap dimensions□		Paintwork/fitting of plastic parts/scratches/dirt	
Tightening torques inspection	5	Safety fasteners: - Front wheel: axle nut, screws of fork leg - Front brake: tube, caliper screws - Swinging arm: nut rocker pin to engine - Cooling system: pipe clamps - Rear wheel: axle nut - Rear brake: tube, caliper screws - Rear suspension: lower fixer left/right - Muffler support: mounting screws		Check whether screws are provided with markings! If not, check the tightening torques according to the Service Manual!	
	6	Main switch		Check function	
Electrical system	7	High beam, low beam, posit indicator lamps	ion light incl.	Check function	
	8	Headlight adjustment		Check	
	9	Brake light and brake light s and rear	witches front	Check function	
	10	Turn indicators and their indicator lamps		Check function	
	11	Instrument panel lights		Check function	
	12	Fuel and temperature indicator		Check function	
	13	Indicator lamps on instrument panel		Check function	
	14	Horn		Check function	
	15	Electric starter		Check function	
	16	Engine stop via emergency stop switch		Check function	
	17	Electric saddle open button		Check function	
	18	Brake fluid front and rear		Fill level check	
Levels check	19	Coolant		Fill level check	
Levels check	20	Engine oil		Fill level check	
	21	Transmission oil		Fill level check	
Road test	22	Cold start		Engine starts up easily	
	23	Instrument panel operation		Check function	
	24	Throttle control		Check response	
	25	Accelerating and braking		Check stability	
	26	Front and rear brake		Check efficiency	
	27	Front and rear suspension		Check efficiency	
	28	Abnormal noise			



Static test	29	Restarting when engine warmed up	Immediate startup
	30	Elektric and kickstarter (if present)	Check function
	31	Turning of steering	Smooth-running
	32	Possible leaks	Check
	33	Electric fan	Check function
Functional inspection	34	Hydraulic braking system: lever stroke	
	35	Engine	Check for correct general operation and absence of abnormal noise
	36	Other equipment: tools	Check completeness
	37	Documentation	Check completeness
	38	License plate fitting	Check
	39	Main, steering, fuel cap, seat lock etc.	Check function
	40	Tyre pressure check	Front: 2.3 bar; rear: 2.5 bar

Date:	Dealer: Seal, name, signature	Customer: Name, signature